

October 30, 2014

Marubeni Corporation
The University of Tokyo
Mitsubishi Corporation
Mitsubishi Heavy Industries, Ltd.
Japan Marine United Corporation
Mitsui Engineering & Shipbuilding Co., Ltd.
Nippon Steel & Sumitomo Metal Corporation
Hitachi, Ltd.
Furukawa Electric Co., Ltd.
Shimizu Corporation
Mizuho Information & Research Institute, Inc.

Fukushima Experimental Offshore Floating Wind Farm Project
Second Phase Update

A consortium comprised of Marubeni (project integrator), the University of Tokyo (technical advisor), Mitsubishi, Mitsubishi Heavy Industries, Japan Marine United, Mitsui Engineering & Shipbuilding, Nippon Steel & Sumitomo Metal Corporation, Hitachi, Furukawa Electric, Shimizu, and Mizuho Information & Research, has been participating in an experimental offshore floating wind farm project sponsored by the Ministry of Economy, Trade and Industry since March 2012. Preparatory works for the installation of the 7MW oil pressure drive-type wind turbine on the three-column semi-sub floater at Onahama port, Fukushima, are almost completed and delivery of the floater from Nagasaki to Onahama has started today as part of the second term.

1. Outline of construction works in the second term:

Assembly and setting of two units of the 7MW oil pressure drive-type floating wind turbines, delivery of the facilities to the testing area, and connection to the undersea cable.

2. Work progress to date:

<7MW oil pressure drive-type floating wind turbine>

Floater

- Delivery of the three-column semi-sub floater from Nagasaki to Onahama port is in progress.

Wind Turbine

- Construction of the nacelle for the 7MW oil pressure drive-type wind turbine is in progress at Mitsubishi Heavy Industries, Ltd. Yokohama Dockyard & Machinery Works.
- Construction of the tower for 7MW oil pressure drive-type floating wind turbine is in progress at Mitsubishi Heavy Industries, Ltd. Kobe Dockyard & Machinery Works.

Mooring System & Undersea cables

- Preceding works i.e. installation of chains, anchors and undersea cables at the testing area has been successfully completed.

<Port improvement for 7MW turbine installation>

- Ground improvement and installation of the undersea mound at Onahama port for mounting the wind turbine on the three-column semi-sub has been successfully completed.

3. Next Step

The following activities need to be completed to start operation of the power facilities:

※ Schedule will be changed depending on the meteorological and sea conditions

November 10	Arrival of the three-column semi-sub floater and mounting at Fujiwara quay, Onahama port
Late November – Late January	Assembly of a large-scale crane at Onahama port for the purpose of the installation work
Early February –	Installation of the 7MW oil pressure drive-type wind turbine on the three-column semi-sub floater, delivery of the facility and its mooring operation in the testing area



Towing the three-column semi-sub at Nagasaki port

Information contained in this news release is current as of the date of the press announcement, but may be subject to change without prior notice.
